

	OCCUPATIONAL HEALTH & SAFETY MANAGEMENT SYSTEM		Document Number: DIMO-LTD-CL-29
	CHECKLIST		Issue: 00
	WELDING MACHINE		Issue Date: 1st January 2021

Project		Date of Inspection	
Contractors Name		Frequency	
Date of first deployment		Checked by	
Type		Serial No	



S/N	INSPECTION POINTS	YES	NO	N/A	REMARKS
01	Hot work permit is available				
02	Full time supervisor is available				
03	Welding machine body have been earthed properly and circuit breaker is available				
04	Regulator with indicator is available				
05	All flammable objects in the hot work area been covered or removed				
06	Adequate ventilation and lighting is available				
07	Presence of fire extinguisher/fire blanket				
08	Operator is competent/skilled and required PPEs available for the task				
09	Power cable and welding cable are not overlapping with each other				

Overall Observation	Accepted: Yes No	Remarks:
Removal of Equipment/Machine (If not acceptable)	Date:	Remarks:
If Corrective/Preventive action taken to rectify	Date:	Remarks:

Checked by	Name	Date	Signature
Contractor's Supervisor			
EHS Officer			
Site In charge/Manager			