

	OCCUPATIONAL HEALTH & SAFETY MANAGEMENT SYSTEM		Document Number: DIMO-LTD-CL-14
	CHECKLIST		Issue: 00
	CONCRETE VIBRATOR		Issue Date: 1 st January 2021

Project		Date of Inspection	
Contractors Name		Frequency	
Date of first deployment		Checked by	
Type		Serial No	



S/N	INSPECTION POINTS	YES	NO	N/A	REMARKS
01	Electrical switches are in working condition.				
02	Power cable is free from damage & joints.				
03	Needle hose and coupling is free from damage.				
04	The couplings are fitted properly.				
05	Required safety guards are available for moving parts.				
06	No any oil or fuel leakage.				
07	Industrial sockets and plugs are available (If required).				
08	Operator is qualified/competent for the work.				
09	Visual inspection of entire machine is "OK".				

Overall Observation	Accepted: Yes No	Remarks:
Removal of Equipment/Machine (If not acceptable)	Date:	Remarks:
If Corrective/Preventive action taken to rectify	Date:	Remarks:

Checked by	Name	Date	Signature
Contractor's Supervisor			
EHS Officer			
Site In charge/Manager			