

	OCCUPATIONAL HEALTH & SAFETY MANAGEMENT SYSTEM		Document Number: DIMO-LTD-CL-18
	CHECKLIST		Issue: 00
	CONCRETE MIXER MACHINE		Issue Date: 1st January 2021

Project		Date of Inspection	
Contractors Name		Frequency	
Date of first deployment		Checked by	
Type		Serial No	



S/N	INSPECTION POINTS	YES	NO	N/A	REMARKS
01	Mixer is in a suitable safe area				
02	Ground surface is firm, level and stable				
03	Safety guards are available for moving/rotating parts				
04	Structure is visually ok				
05	Electrical units has been inspected/tested and tags available				
06	All electrical units are off from the ground and connected through a safety switch				
07	For motor engines, fuel tank is free from damage and no leakage				
08	Operator and workers are competent				
09	Adequate lighting is available (Night works)				

Overall Observation	Accepted: Yes No	Remarks:
Removal of Equipment/Machine (If not acceptable)	Date:	Remarks:
If Corrective/Preventive action taken to rectify	Date:	Remarks:

Checked by	Name	Date	Signature
Contractor's Supervisor			
EHS Officer			
Site In charge/Manager			